

SHREE GANESHAM APARTMENTS

Reg. Office Address- Plot No 16B Scheme 4 S New Loha Mandi Roadharamada,
Jaipur 302013

Contact No.: 9950000320

DECLARATION CUM UNDERTAKING

In reference to our Project "**The Antalyas**" is situated at F- 130 A, Kriti Sagar-F.G.H., Mangyawas, Sanganer, Jaipur, Rajasthan.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion
1.	Excavation	Completed
2.	Plinth	Completed
3.	Stilt Floor	Completed
4.	G+5 Slabs of Super Structure	Completed
5.	Internal Walls, Internal Plaster, Floorings	Completed
6.	Flats Doors and Windows	30-05-2024
7.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	15-06-2024
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	15-06-2024
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building.	30-06-2024
10.	Paint, Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate	31-07-2024
11.	Completion and Possession	31-12-2024

For SHREE GANESHAM APARTMENTS

Partner

Authorised Signatory

Rakesh Kumar Mahala