


ASTHA INDUSTRIES

I, **Suresh Kumar Praswal** son of Sh. Girdhari Lal Praswal aged 31 years R/o Plot No. 15, Jai Dadi Nagar, Gokulpura, Kalwar Road, Jaipur - 302012, **Sole Proprietor of M/s Astha Industries and promoter of the proposed project "ASKG HEIGHTS"**, hereby declare that, we would likely provide the possession by 31/12/2023 i.e., Estimated Finish Date is 31/12/2023.

The Milestone Chart for the work to be done is as under:

SR. NO.	PARTICULARS	Estimated Completion Date of Work
1	Excavation	28.02.2023
2	Plinth Work	31.03.2023
3	1st Slab	30.04.2023
4	2nd Slab	15.05.2023
5	3rd Slab	31.05.2023
6	4th Slab	15.06.2023
7	5th Slab	30.06.2023
8	6th Slab	15.07.2023
9	7th Slab	31.07.2023
10	Brick Work	31.08.2023
11	Plastering Work	30.09.2023
12	Plumbing Work	31.10.2023
13	Electrical Work	15.11.2023
14	Painting Work	15.12.2023
15	Estimated Finish Date vis-a-vis Handover/Possession of Units	31.12.2023

For Astha Industries

Proprietor