

SHREE SALASAR DEVELOPERS

Office At Plot No. 36, Vinayak Enclave, Deep Vihar, Gokulpura, Jhotwara, Jaipur

Sr. No. :

Dated:

Date: - 01-08-2026

TO WHOMSOEVER IT MAY CONCERN

M/s Shree Salasar Developers through its authorized signatory **Mr. Chena Ram** regarding our project "**The Park Vista**" situated at **Khasra No. 399/2, Scheme Niji Khatedar, Arjun Marg, Village Mohanpura, Tehsil Sanganer, Jaipur - 303905 (Post Office: Mohanpura)** declares that:

S. No.	Stage	Proposed Activity Start Date	Proposed Activity End Date
For Building – The Park Vista			
1.	Excavation	10-07-2026	30-09-2026
2.	Basement & plinth work	01-10-2026	31-03-2027
3.	Lower ground floor	01-04-2027	31-05-2027
4.	Stilt floor / ground floor	01-06-2027	31-07-2027
5.	Casting of Slabs (First Floor)	01-08-2027	31-08-2027
6.	Casting of Slabs (Second Floor)	01-09-2027	30-09-2027
7.	Casting of Slabs (Third Floor)	01-10-2027	31-10-2027
8.	Casting of Slabs (Fourth Floor)	01-11-2027	30-11-2027
9.	Mumty	01-12-2027	31-12-2027
10.	Brick masonry, internal and external plastering work	01-01-2028	31-12-2029
11.	Plumbing & sanitary work	01-04-2028	31-03-2030
12.	Electrical, fire fighting system & HVAC	01-07-2028	30-06-2030
13.	Finishing Work (Door, windows, structural glazing & paint work etc.)	01-01-2030	31-08-2031
14.	Installation of lift and escalators	01-10-2030	30-09-2031
15.	Other works & common facilities within the tower	01-07-2031	30-11-2031
For Common Amenities and Areas			
1.	Compound wall, entry & exit gates/guard rooms, internal driveways & pathways and open & Covered parking areas	01-04-2028	31-08-2031
2.	Community building	01-07-2029	30-09-2031
3.	Meter room / pump room, electrical work / light poles, installation of transformer / DG set / meters & solar panels / solar water heater etc.	01-01-2030	31-10-2031

SHREE SALASAR DEVELOPERS

Office At Plot No. 36, Vinayak Enclave, Deep Vihar, Gokulpura, Jhotwara, Jaipur

Sr. No. :

Dated:

4.	Water supply lines / UG tank, storm water drains, construction of rain water harvesting structure & water supply connection / boring etc.	01-04-2029	30-09-2031
5.	Structure of waste water treatment / recycling plant, laying of sewerage line and construction of STP, installation of machinery of WTP / solid waste management etc.	01-07-2029	31-10-2031
6.	Development of green and landscape areas, tree plantation & any other work	01-01-2031	30-11-2031
7.	Date of possession	15-12-2031	31-12-2031
8.	Handover to RWA	15-12-2031	31-12-2031

**Seal and Signature of the Promoter
For Shree Salasar Developers**

For Shree Salasar Developers
Chena Ram
Proprietor

**Chena Ram
(Proprietor)**