

Gantt Chart

26-10-2024

Work Completion Schedule for the Project Site Development at the Project "Infinite Spiritual Lifestyle" situated at Khasra No. 1000/1, 1000/2, 1001/1, 1002/1, 1009/1, 1009/2, 1009/3, 1245/997, 1310/1000, 1313/1001, 1341/1009, 1344/997, 1345/1003, 1372/997, 1373/1004, 1379/996, 1380/1002, 1381/995, 1387/999, 1392/1003, 995/1, 996/1, 997/1, 998, 999/1, 1003/1, 1004/1, and 994, Village- Aamthala, Dis- Sirohi- Tehsil Abu Road- 307510, Rajasthan.

Sr. No.	Stage	Period by which the works are to be completed
A	Pre - Construction Stage	
	Budget Finalization & Procurement Main Contractors (Excavation, Core and Shell)	By 31 st October 2025
B	Construction Stage	
	Excavation	By 30 th June 2026
	RCC - Substructure (incl. Basement 01)	By 31 st March 2027
	RCC - Superstructure (GF TO TERRACE FLOOR)	By 31 st March 2029
	Masonry & Plaster	By 31 st March 2030
	Finishing & MEPF including Installation & Commissioning	By 30 th September 2030
	Elevators	By 30 th September 2030
	Landscape & General development	By 31 st March 2031
C	Post - Construction	
	Handover (OC & BU Permission) Snaglist prepared & to be comlied)	By 30 th September 2031

INFRAPRO PROJECTS INDIA PRIVATE LIMITED

DIRECTOR