

MILESTONE CHART

**PROJECT NAME- “JAI GANESH ENCLAVE” situated at Khasra No. 49/60, Village-
Karmisar, Tehsil & District-Bikaner, State- Rajasthan**

MILESTONE CHART FOR VILLAS

SR. NO.	PARTICULARS	CONSTRUCTION	
		Expected Start	Expected End
1.	Excavation	07.06.2023	31.08.2023
2.	Plinth Work	01.09.2023	31.12.2023
3.	Foundation Work	01.01.2024	15.03.2024
4.	Structure of Villas	16.03.2024	31.03.2025
5.	Brick Work	01.07.2024	31.03.2025
6.	Plastering and Flooring Works	01.04.2025	30.09.2025
7.	Plumbing, Sanitary and Electrical Fitting	01.10.2025	31.12.2025
8.	Door & Windows Work	01.01.2026	30.05.2026
9.	Paint work	01.03.2026	15.06.2026
10.	Completion of the Project	30.06.2026	30.06.2026

MILESTONE CHART FOR INTERNAL DEVELOPMENT

<u>Milestone Charts and Project Schedule</u>	
<u>Milestones</u>	<u>Committed date of achievement</u>
Leveling & Earthwork for road	31.08.2023
Plantation	15.12.2023
Boundary Wall Work	10.03.2024
Construction of Paver Road	15.07.2024
Electrification	15.12.2024
Street Lighting	20.03.2025
Plot Demarcation	30.09.2025
All work – Sewer Lines, Water supply Line, Rain Water Harvesting	31.12.2025

Note: This milestone chart is an estimate of the work flow and there may be variations based on actual speed of construction.

For **JAI GANESH ENCLAVE**

For JAI GANESH ENCLAVE


PROPRIETOR

SHRAWAN PAREWA

(Proprietor of **Jai Ganesh Enclave**)