

J.S APPARTMENTS PRIVATE LIMITED

REG OFFICE: ROOM NO 5A .1ST FLOOR 4 B B D BAGH EAST PS HARE STREET KOLKATA WB 70001
IN India.

CIN:U70101WB2000PTC091332,

EMAIL ID: yogeshjalan@gmail.com@gmail.com


GANTT CHART

I, YOGESH JALAN , duly authorized by J.S APPARTMENTS PRIVATE LIMITED hereby apply for the grant of registration of “SARAAF HEIGHTS” situated at Khasra No. 400, Near Central Bus Depot, Devipura, Sikar (Raj.) – 332001 admeasuring 812.91 Sq. Meters, declares that:

Gantt Charts or Milestone Charts and Project Schedule-For Building

Milestones	Proposed Activity Start Date	Proposed Activity End Date
Excavation	21-11-2025	28-11-2025
Basement & Plinth Work	28-11-2025	02-12-2025
Lower Ground Floor/Basement	03-12-2025	31-12-2025
Stilt Floor & Ground Floor	01-01-2026	31-01-2026
Casting of Slabs (First Floor)	01-02-2026	28-02-2026
Casting of Slabs (Second Floor)	01-03-2026	31-03-2026
Casting of Slabs (Third Floor)	01-04-2026	30-04-2026
Casting of Slabs (Fourth Floor)	01-05-2026	30-05-2026
Casting of Slabs (Fifth Floor)	01-06-2026	15-06-2026
Mumty	16-06-2026	30-06-2026
Brick Masonry, Internal and External Plastering Work	01-07-2026	15-07-2026
Plumbing & Sanitary Work	16-07-2026	31-07-2026
Electrical, Fire Fighting System & HVAC	01-08-2026	20-08-2026
Finishing Work (Door, Windows, Structural Glazing & Paint Work etc.)	01-07-2026	31-07-2026
Installation of Lift And Escalators	01-07-2026	10-08-2026
Other Work & Common Facilities Within the Tower	15-07-2026	10-08-2026


For J.S. Appartments Pvt. Ltd.


Director

For Common amenities and areas

Milestones	Proposed Activity Start Date	Proposed Activity End Date
For Common amenities and areas Compound Wall, Entry & Exit Gates/ Guard Rooms, Internal Driveways & Pathways And Open & Covered Parking Areas	10-08-2026	11-08-2026
Community Building	Not applicable	Not applicable
Meter Room / Pump Room, Electrical Work / Light Poles, Installation of Transformer / DG Set / Meters & Solar Panels / Solar Water Heater etc.	11-08-2026	11-08-2026
WaterSupply Lines / Ug Tank, Storm Water Drains, Construction of Rain Water Harvesting Structure & Water Supply Connection / Boring etc	12-08-2026	13-08-2026
Structure of Waste Water Treatment / Recycling Plant, Laying of Sewerage Line and Construction of STP, Installation of Machinery of WTP / Solid Waste Management etc	13-08-2026	14-08-2026
Development of green and Landscape Areas, Tree Plantation & Any Other Work	14-08-2026	15-08-2026
Date of Possession	15/08/2026	20-08-2026
Handover to RWA	20-08-2026	20-08-2026

For J.S. Apartments Pvt. Ltd.


Director