

M/s C M BUILDERS

Reg. Office Address- Plot No-167, Hanuman Vatika-A, Gokulpura, Kalwar Road,
Jhotwara, Jaipur, Rajasthan

DECLARATION CUM UNDERTAKING/MILESTONE CHART

In reference to our Project **"TOWN SQUARE-1"**, situated at Plot No. 31 KRISHNAM PEARL ESTATE, Village-Ramchandrapura-Sitapura, Goner Road, Tehsil-Sanganer, Jaipur, Rajasthan-302026

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure	31-05-2025	Ongoing
5.	Flooring of Floors	31-07--2025	
6.	Internal Walls, Internal Plaster, Flooring of Remaining Floors	30-09-2025	
7.	Flats Doors and Windows	31-12-2025	
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-03-2026	
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	30-06-2026	
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth	31-08-2026	

M/s C M BUILDERS
PARTNER

M/s C M BUILDERS

Reg. Office Address- Plot No-167, Hanuman Vatika-A, Gokulpura, Kalwar Road,
Jhotwara, Jaipur, Rajasthan

	protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
11.	Completion and possession	31-12-2026	

For C M Builders

M/s C M BUILDERS
श्री नरेंद्र कुमार
PARTNER

Partner

Sh. Narendra Kumar

Date: 12.02.2025

Place: Jaipur