


Ashiana One44 Phase I & IA				
S. No.	Description	Start Date	Duration	Finish Date
1	Foundation	01-May-24	91	02-Jul-24
2	RCC super structure	03-Jul-24	453	29-Sep-25
3	Brick Work	03-Dec-24	332	31-Oct-25
4	Internal Plaster	01-Feb-25	333	31-Dec-25
6	External Plaster	07-Apr-25	300	01-Feb-26
5	Tiles Works	02-Apr-25	300	28-Feb-26
7	POP work	06-Jun-25	300	02-Apr-26
8	Door Shutter Fixing	07-Jul-25	300	03-May-26
9	Aluminium Window	05-Aug-25	300	01-Jun-26
10	Electrical wiring & Fitting and testing	27-Jan-26	305	28-Nov-26
11	Internal Painting	27-Apr-26	300	21-Feb-27
12	CP & Vitreous Fittings	30-Aug-26	303	29-Jun-27
13	External Painting	26-Jun-26	303	22-Apr-27
14	Fire Fighting	16-Feb-26	300	13-Mar-27
15	Lift	04-Oct-26	180	02-Apr-27
16	Solar	14-Oct-26	230	01-Jun-27
17	Final Finishing and hand over	28-Aug-27	215	31-Dec-28

For Ashiana Housing Limited


Authorised Signatory