

TO WHOM SO EVER IT MAY CONCERN

I. Shivaji Ajabrao Kankale regarding our project "7 SQUARE PLOT B" situated at Thanvi Building, M.G.H. Road, Jodhpur, State- Rajasthan declare that: -


Gantt Charts or Milestone Charts and Project Schedule			
For building- Towerwise/ blockwise			
S. No.	Milestone	Proposed Activity Start date	Proposed Activity End date
1	Excavation	15.05.2026	31.10.2026
2	Basement & Plinth Work	01.05.2026	15.12.2026
3	Lower Ground Floor	15.12.2026	20.02.2027
4	Stilit Floor & Ground Floor	25.02.2027	20.05.2027
5	Casting of Slabs (First Floor)	20.05.2027	20.08.2027
6	Second Floor	20.06.2027	20.09.2027
7	Mumty	20.09.2027	20.11.2027
8	Brick Masonry, Internal and External Plastering Work	15.12.2026	30.12.2027
9	Plumbing & Sanitary Work	30.12.2027	28.02.2028
10	Electrical, Fire Fighting System & HVAC	30.12.2027	30.03.2028
11	Finishing Work (Door, Windows, Structural Glazing & Paint Work etc.)	30.03.2028	30.05.2028
12	Installation of Lift And Escalators	30.12.2027	28.02.2028
13	Other Work & Common Facilities Within the Tower	30.05.2028	30.06.2028

For Common amenities and areas			
S. No.	Milestone	Proposed Activity Start date	Proposed Activity End date
1	For Common amenities and areas Compound Wall, Entry & Exit Gates/ Guard Rooms, Internal Driveways & Pathways And Open & Covered Parking Areas	01.07.2028	31.10.2028
2	Community Building	15.12.2028	28-02-2029
3	Meter Room / Pump Room, Electrical Work / Light Poles, Installation of Transformer / DG Set / Meters & Solar Panels / Solar Water Heater etc	01-02-2029	30-03-2029
4	Water Supply Lines / Ug Tank, Storm Water Drains, Construction of Rain Water Harvesting Structure & Water Supply Connection / Boring etc	01.05.2029	30.07.2029
5	Structure of Waste Water Treatment / Recycling Plant, Layout of Sewerage Line and Construction of STP, Installation of Machinery of WTP / Solid Waste Management etc	15.08.2029	30.10.2029
6	Development of green and Landscape Areas, Tree Plantation & Any Other Work	15.12.2029	30.01.2030
7	Date of Possession	01.04.2030	03.08.2030
8	Handover to RWA	05.12.2030	03.01.2031

Date: 31/03/2026

Place: Thane

Mr. Shivaji Ajabrao Kankale


Authorised Signatory