

M/s YASHASWI CONSTRUCTION

Reg. Address- Plot No-15A, Maa Mansha Nagar, Harnathpura, Kalwar Road, Jaipur,
Rajasthan-302012

DECLARATION CUM UNDERTAKING/MILESTONE CHART

In reference to our Project "**Lucky Height-5**", situated at Plot No-B-177 (North Part), B-177 (Middle Part) and B-177 (South Part) Acharya Vinoba Bhave Nagar, Vaishali Nagar, Jaipur-Raj-302021.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Excavation	-	Completed
2.	Plinth	-	Completed
3.	Stilt Floor	-	Completed
4.	G+5 Slabs of Super Structure	-	Ongoing
5.	Flooring of 6 Floors	31-05-2025	
6.	Internal Walls, Internal Plaster, Flooring of Remaining Floors	30-07-2025	
7.	Flats Doors and Windows	31-08-2025	
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-10-2025	
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	31-12-2025	
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance	28-02-2026	

For YASHASWI CONSTRUCTION


Proprietor

M/s YASHASWI CONSTRUCTION

Reg. Address- Plot No-15A, Maa Mansha Nagar, Harnathpura, Kalwar Road, Jaipur,
Rajasthan-302012

	lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
11.	Completion and possession	31-03-2026	

For Yashaswi Construction

For YASHASWI CONSTRUCTION


Proprietor

Proprietor

Mayank Bagariya

Date: 30/03/2025

Place: Jaipur