

VINAYAK BUIDCOM

Reg. Office Address- Plot No 122, Tirupati Flats, Govindpura, Ward No- 45, Kalwar Road,
Jhotwara, Jaipur- 302012

DECLARATION CUM UNDERTAKING

In reference to our Project **"Royal Regaliya"**, situated at Plot no. 16, 17, 18, 19 & 20, Scheme- Sukhija Vihar -C, Jaipur, Rajasthan.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Plinth	-	Completed
2.	Stilt Floor	-	Completed
3.	G+5 Slabs of Super Structure	-	Completed
4.	Internal Walls, Internal Plaster, Floorings	-	Completed
5.	Flats Doors and Windows	31-12-2024	
6.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	31-12-2024	
7.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building	31-03-2025	
8.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	30-09-2025	

M/s VINAYAK BUIDCOM

PARTNER


VINAYAK BUIDCOM

Reg. Office Address- Plot No 122, Tirupati Flats, Govindpura, Ward No- 45, Kalwar Road,
Jhotwara, Jaipur- 302012

	requirements as may be required to Obtain Occupation/Completion Certificate		
9.	Completion and possession	31.03.2026	

For Vinayak Buildcome

M/s VINAYAK BUIDCOM



PARTNER

Authorised Signatory

Bhanwar Lal Choudhary

Date: 24.09.2024

Place: Jaipur