

S N BUILDERS AND DEVELOPERS

Reg. Office Address-B-57, Govind Nagar, Gokulpura, Kalwar Road, Jhotwara, Jaipur,
Rajasthan, 302012
Contact No. +91 9799880191

DECLARATION CUM UNDERTAKING

In reference to our Project **Aaradhya Govind** situated at Plot No. 265-266 Kanak Vihar (Scheme No. 2), Kirti Nagar Gnss society, Jaipur- 302021, Rajasthan.

Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Status of work
1.	Plinth	-	Completed
2.	Stilt Floor	-	Completed
3.	Super Structure of all floors	-	Completed
4.	Internal Walls, Internal Plaster, Floorings		Completed
5.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building		Completed
6.	Sanitary Fittings Electrical Fittings within flats	15.09.2024	
7.	Flats Doors and Windows and Paint	31.12.2024	
8.	Paint, Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of	15.02.2025	

For S N Builders & Developers



Proprietor

S N BUILDERS AND DEVELOPERS

Reg. Office Address-B-57, Govind Nagar, Gokulpura, Kalwar Road, Jhotwara, Jaipur,
Rajasthan, 302012
Contact No. +91 9799880191

	areas appurtenant to Building, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
9.	Completion and possession	31.03.2025	

For S N Builders and Developers
For S N Builders & Developers


Mukesh Kumar Todawat Proprietor
Proprietor

Date: 05.06.2024

Place: Jaipur