

JAI SHREE TECHNO BUILD LIMITED

Registered Address: B-4/160A, Keshav Puram, North West Delhi, New Delhi – 110035

MILESTONE CHART

PROJECT NAME – MADHUVAN RESIDENCY

RERA Reg. No. RAJ/P/2022/1882

LIG House VILLA

SR. NO.	PARTICULARS	CONSTRUCTION	
		Expected Start	Expected End
1.	Excavation	February 2022	Already Completed
2.	Plinth Work	April 2022	Already Completed
3.	Structure till 2nd Floor	July 2022	November 2023
4.	Brick Work	May 2023	January 2024
5.	Finishing Work including Plumbing Electric and other finishing works	February 2024	March 2025
6.	Completion of the Project	-	February 2026

Note: This milestone chart is an estimate of the work flow and there may be variations based on actual speed of construction.

For JAI SHREE TECHNO BUILD LIMITED
For Jai Shree Technobuild Ltd.

amv

R.C. VERMA
(Authorized Signatory)

Director

JAI SHREE TECHNO BUILD LIMITED

Registered Address: B-4/160A, Keshav Puram, North West Delhi, New Delhi – 110035

MILESTONE CHART

PROJECT NAME – MADHUVAN RESIDENCY

RERA Reg. No. RAJ/P/2022/1882

EWS House VILLA

SR. NO.	PARTICULARS	CONSTRUCTION	
		Expected Start	Expected End
1.	Excavation	October 2023	November 2023
2.	Plinth Work	November 2023	December 2023
3.	Structure till 2nd Floor	January 2024	December 2024
4.	Brick Work	December 2024	July 2025
5.	Finishing Work including Plumbing Electric and other finishing works	August 2025	January 2026
6.	Completion of the Project	-	February 2026

Note: This milestone chart is an estimate of the work flow and there may be variations based on actual speed of construction.

For JAI SHREE TECHNO BUILD LIMITED

For Jai Shree Technobuild Ltd.



R.C. VERMA

Director

(Authorized Signatory)